

PGCPS . ENGAGE . DESIGN . BUILD . COMMUNICATE . PGCPS

SUITLAND HIGH SCHOOL

PROJECT UPDATE MEETING | APRIL 2nd, 5:30 PM



SERVICIOS DE INTERPRETACIÓN INTERPRETING SERVICES

> La interpretación simultánea está disponible en español. *Simultaneous interpretation is* available in Spanish.



SERVICIOS DE INTERPRETACIÓN INTERPRETING SERVICES



<u>On a computer-</u>- At the bottom of the screen will be an interpretation globe. Click that globe and then select *Spanish*.

En una computadora-- En la parte baja de la pantalla habrá un globo de interpretación. Haga clic en ese globo y seleccione "Spanish."

On a mobile device-- At the bottom of the screen, tap the ellipses icon on the bottom right



Tap Language Interpretation.

Tap Spanish.

En un dispositivo móvil-- En la parte baja de la pantalla, toca el icono de elipses en la parte baja derecha (...).

- Toque Language Interpretation.
- Toque Spanish.



We value your input.

- Please type your questions/comments in the Q&A area of Zoom.
- Questions and answers from this town hall will be posted at <u>www.pgcps.org/cip</u>.



Our Commitment

PGCPS is moving swiftly to deliver safe, state-of-the-art, and sustainable learning environments for our students, teachers, and communities.

Through a three-pronged approach, traditional Capital Improvement, Staged Renovations, and the nation's first Public School P3 Design-Build-Maintain approach, otherwise known as the Blueprint Schools Program, we're on track to deliver over 25 modernized school facilities in just 10 years.



Agenda

- Team Introductions
- Project Scope Review
- Project Phasing Review
- Project Timeline
- Construction Update
- Community Engagement
- Q&A

Team Introductions







Shayla Jackson Acting Director Department of Capital Programs



Team Introductions



Will Smith Project Management Supervisor, PGCPS Capital Programs



Sean Nickols Project Manager, PGCPS Capital Programs



Rodney Howlett AE, Project Manager cox graae + spack



Carlos Flores Project Executive, Turner Construction





Latoya Stephens Project Manager, Turner Construction




Simon Hellyer Project Superintendent, Turner Construction



Frank Johnson Project Engineer Turner Construction




Kyra Tyson Community & Citizenship Manager, Turner Construction 8




Full replacement of the existing 344,875 SF and 2,477 student Suitland High School Campus consisting of Comprehensive High School (CHS), Center for Visual and Performing (CVPA) Arts and Career Technical Education (CTE). The proposed design is 389,108 sf with a capacity of 1,500 comprehensive and 500 CVPA students. The new facility will be one new facility with the comprehensive and the CVPA school programs only. The CTE programs will be relocated to Crossland High School for school year 2022 - 2023, which will be designated as the new southern comprehensive CTE school for the county.















Academic Commons









PHASE 1

1


2

3

Enclose construction area

Demolish stadium, girl's gym and locker rooms & connector between CTE and high school

Students remain in high school, CTE and Annex building during phase 1 construction



PHASE 1 & 2

4

5

6

(7)

8


New high school and shared spaces building completed

High school students move out of the existing building into new building

Existing high school, CTE and auditorium is demolished


- CVPA students remain in the Annex
- New CVPA buildings are constructed

15




PHASE 2 & 3

CVPA students move out of the Annex and into the new facilities



Remaining site features are removed

16




Project Timeline





Foundation - Concrete Footings



Area E and F

Foundations - Concrete Footings


Area D



Foundation Orchestra



Foundation - Orchestra Mud Slab Foundation Orchestra Pit



Foundation Orchestra Pit Wall Framing



Elevator Pit and Stair 2 Footing



Underground Mechanical Electrical and Plumbing






Incoming Electrical Duct Bank

Underground MEP

Prep for Concrete Slab







Major Completed Work	Work in Progress	Next Steps
Building Pad	Foundation Footings In Area A, B and C	Structural Masonry at Stairs and Elevators.
Concrete Footing in Area D, E and F	Concrete Slab on Grade	Structural Steel
Deep Underground Mechanical and Electrical Work Area D, E and F	Shallow Mechanical and Electrical Work lab on Grade	Concrete Slab on Grade
Pepco Installed Temporary Power to Transformer	Waterproofing of Masonry and Concrete Walls	Exterior backfill to subgrade
	Concrete Footing in Area A, B and C	



Communications & Engagement



Communications

- Community Meetings: Spring and Fall
- Construction Notifications
- On-site Time Lapse Videos
- Capital Programs Newsletter

Community Engagement

- Student Engagement Opportunities
- Groundbreaking and Topping Out
- Community and Dignitary Tours
- Alumni Outreach and Programming



Communications & Engagement Recent Activities

- Holiday Food Drive
- Donation to Food Pantry

Upcoming Activities


• Organize and revamp School's food pantry





Q&A

- Please type your questions/comments in the Q&A area of Zoom.
- Questions and answers from this town hall will be posted on the Suitland HS project page at www.pgcps.org/offices/capital-programs.
- If you have additional questions, please email them to <u>capital.programs@pgcps.org</u>.



Thank You!

To submit additional questions and to view today's presentation, visit the project webpage at <u>bit.ly/DCP-Suitland</u>.

To receive the Department's news and updates, join the mailing list at <u>bit.ly/DCP-Mailing</u> or scan the QR code below.



