



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Adelphi ES	FY/19	County Funded	\$500,000	Systemic Upgrades	Replace 2 Octagon RTUs	In Construction	pg_michael.jones@pgcps.org	07/01/19	11/15/19	25%
3	Adelphi ES	FY/20	County Funded	\$650,000	Systemic Upgrades	Replace 2 - Boilers	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/24/20	0%
8	Allenwood ES	FY/17	State & County Funded	\$575,000	Systemic Upgrades	Systemic - Courtyard Windows Wall Replacement. A total of 49 windows and 7 doors will be replaced.	Substantially Complete	louis.mcgowan@pgcps.org	08/13/18	02/22/19	98%
7	Andrew Jackson Academy	FY/18	State & County Funded	\$17,641,000	Systemic Upgrades	Replace 1971 HVAC equipment including one (1) chiller, 14 air handling units, heating and cooling piping, and the controls system, replace one (1) 1996 cooling tower, and replace two (2) 2000 steam boilers with hot water boilers.	Contractor Procurement	henry2.lewis@pgcps.org			0%
7	Andrew Jackson Academy	FY/18	State & County Funded	\$639,000	Systemic Upgrades	Window Replacement - All exterior windows throughout the building. The work consists of demolishing existing window system, removal of all related debris, and installation of 85 commercial grade aluminum single hung insulated window units	Contractor Procurement	henry2.lewis@pgcps.org			0%
7	Andrew Jackson Academy	FY/19	County Funded	\$240,000	Parking Lots	Parking Lot and Play Court Resurfacing	Scope Development	pg_daniel.marks@pgcps.org	06/24/19	08/30/19	0%
4	Annapolis Road (Intl HS at Langley Park)	FY/20	County Funded	\$255,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 55,577 SF building	Scope Development	pg_daniel.marks@pgcps.org	10/05/20	08/09/21	0%
4	Annapolis Road Academy	FY/16	State & County Funded	\$890,000	Systemic Upgrades	Steam and Condensate Piping Replacement	Substantially Complete	sean.nickols@pgcps.org	06/19/18	08/31/18	95%
4	Annapolis Road Academy	FY/16	State & County Funded	\$255,000	Systemic Upgrades	Roof Top Unit Replacement	Substantially Complete	sean.nickols@pgcps.org	06/19/18	08/31/18	95%
4	Ardmore ES	FY/19	County Funded	\$250,000	Compliance Mandates	Remove Underground Storage Tanks	Contractor Procurement	pg_michael.jones@pgcps.org	10/01/19	12/01/19	0%
7	Arrowhead ES	FY/15	County Funded	\$45,000	Compliance Mandates	WSSC Grease Trap Corrections	Substantially Complete	sunday.owolabi@pgcps.org	06/15/15	08/14/15	99%
7	Arrowhead ES	FY/18	State & County Funded	\$1,916,000	Systemic Upgrades	HVAC - Replacing 25 - 1966 heating only unit ventilators with heating and cooling unit ventilators, three (3) 1978 air handling units, one (1) 1966 air handling unit, and removing window air conditioning units	In Construction	kmuse@pgcps.org	06/01/20	08/03/20	0%
7	Arrowhead ES	FY/19	County Funded	\$225,000	Systemic Upgrades	Remove and replace antiquated (1966) switchgear and panelboards. Including 1500A Switchboard, C.T. cabinet, 1200A Main Distribution Panel, two (2) 400A Disconnects, 225 Disconnect, 100A Disconnect, 225kVA transformer, 225A Panelboard; 225A Panelboard, 125A Panelboard, and 30A Panelboard, etc.	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	Arrowhead ES	FY/19	County Funded	\$350,000	Systemic Upgrades	Storefront and Exterior Door Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/15/20	08/17/20	0%
7	Arrowhead ES	FY/19	County Funded	\$640,000	Systemic Upgrades	Exterior Window Replacement	Scope Development	pg_daniel.marks@pgcps.org	08/17/20	11/23/20	0%
8	Avalon ES	FY/10	State & County Funded	\$18,962,000	New Schools & Modernizations	Replacement Project	Substantially Complete	sunday.owolabi@pgcps.org	11/25/11	08/15/14	98%
8	Avalon ES	FY/20			Security Upgrades	Provide and install the following: 1. (59) Fifty-nine IP Network Cameras (27- Outside, 32- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43-inch Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	08/03/20	02/01/21	0%
9	Baden ES	FY/14	State & County Funded	\$1,144,450	Systemic Upgrades	Air Conditioning Initiative (ACI) - The request is to install a central air conditioning in the 1967 school building.	Substantially Complete		06/14/17	09/29/17	99%
9	Baden ES	FY/17	State & County Funded	\$129,000	Systemic Upgrades	Exterior Doors Replacement	Substantially Complete	henry2.lewis@pgcps.org	01/29/19	03/01/19	99%
9	Baden ES	FY/17	State & County Funded	\$1,917,000	Systemic Upgrades	Systemic - Univent and Fan Coil Replacement: 78 units will be replaced.	In Construction	henry2.lewis@pgcps.org	01/02/20	08/01/20	0%
5	Barack Obama ES	FY/19	County Funded	\$100,000	Security Upgrades	Provide and install the following: 1. (58) Forty-nine IP Network Cameras (15- Outside, 43- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Substantially Complete	scott.bond@pgcps.org	09/09/19	10/07/19	95%
8	Barnaby Manor ES	FY/15	County Funded	\$33,000	Kitchen & Food Services	Steam Kettle and Electric Breaker Panel Replacement Project - This project is to replace the existing steam jacketed kettles and kitchen electric breaker panels. Supply and install a two compartment steamer at this school	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	12/02/15	99%
4	Beacon Heights ES	FY/13	State & County Funded	\$449,572	Systemic Upgrades	Boiler Replacement	Substantially Complete	sean.nickols@pgcps.org	04/15/15	07/31/17	95%
4	Beacon Heights ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/15/16	98%
4	Beacon Heights ES	FY/17	State & County Funded	\$4,473,000	Systemic Upgrades	AHUs, Condensate Piping, Metal Pan Ceiling & Univents Replacement	In Construction	sean.nickols@pgcps.org	06/17/19	08/21/19	90%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Beacon Heights ES	FY/19	County Funded	\$90,000	Parking Lots	Repave all asphalt surfaces	Substantially Complete	orlando.whittington@pgcps.org	06/24/19	08/30/19	100%
4	Beacon Heights ES	FY/20	County Funded	\$150,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/01/20	06/01/20	0%
1	Beltsville Academy	FY/15	County Funded	\$33,000	Kitchen & Food Services	Steam Kettle and Electric Breaker Panel Replacement Project - This project is to replace the existing steam jacketed kettles and kitchen electric breaker panels. Supply and install a two compartment steamer at this school.	Substantially Complete	sunday.owolabi@pgcps.org	12/15/15	03/15/16	99%
1	Beltsville Academy	FY/13	State & County Funded	\$2,000,000	Systemic Upgrades	Systemic-Window Wall Tech-Fab and Window Replacement.	Substantially Complete	joseph.howell@pgcps.org			100%
1	Beltsville Academy	FY/18	State & County Funded	\$2,453,000	Systemic Upgrades	Roof Replacement - replace the entire 84,169 sf - 1991 built-up roof and 173 sf 1991 metal roof, including soffit and fascia at the music wing.	In Construction	joseph.howell@pgcps.org	06/20/19	09/01/19	98%
1	Beltsville Academy	FY/17	State & County Funded	\$2,811,000	Systemic Upgrades	Systemic - Univents & Controls & Windows Replacement: 270 windows including tech fab panels will be replaced.	In Construction	joseph.howell@pgcps.org	01/31/19	09/01/19	93%
1	Beltsville Academy	FY/18	County Funded	\$400,000	Kitchen & Food Services	Remove dishwasher, hood & tables. Eliminate closet in dish room and extend the dish room out to kitchen. Remove dish window and close opening. Remove existing walk-in refrigerator. Replace kitchen exhaust system. Supply and install walk-in refrigerator.	Contractor Procurement	sunday.owolabi@pgcps.org	06/19/20	08/24/20	15%
4	Benjamin Stoddard MS	FY/19	State-ASP Funded	\$120,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
5	Benjamin Tasker MS	FY/15	County Funded	\$60,000	Compliance Mandates	Code Corrections Fire Hydrant Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Design Procurement	capital.programs@pgcps.org	06/19/17	09/30/17	0%
5	Benjamin Tasker MS	FY/17	State & County Funded	\$1,150,000	Systemic Upgrades	Systemic - Piping Replacement & Insulation: includes removal and replacement of all existing piping, steam traps and hangers on the dual distribution system. This will be Phase 1, which will consist of half of the school.	In Construction	rexie.fernando@pgcps.org	06/20/19	02/28/20	65%
5	Benjamin Tasker MS	FY/19	County Funded	\$250,000	Security Upgrades	Provide and install the following: 1. (98) Ninety-eight IP Network Cameras (24- Outside, 74- Inside) 2. 160TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC with a 22" Monit	Substantially Complete	scott.bond@pgcps.org	06/17/19	08/16/19	95%
5	Benjamin Tasker MS	FY/19	County Funded	\$26,750	Systemic Upgrades	Gym Reno Painting	Substantially Complete	davidc@pgcps.org	06/24/19	09/03/19	100%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Benjamin Tasker MS	FY/19	County Funded	\$103,998	Systemic Upgrades	Gym Reno flooring replacement	Substantially Complete	davidc@pgcps.org	06/24/19	09/03/19	100%
5	Benjamin Tasker MS	FY/19	County Funded	\$105,000	Systemic Upgrades	Gym Reno bleacher replacement	Substantially Complete	davidc@pgcps.org	06/24/19	09/03/19	100%
4	Bladensburg ES	FY/16	County Funded	\$50,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is to be performed within the kitchen renovation project that is unable to be performed due to contractor's non-performamnce. Looking to next year performance	Substantially Complete	sunday.owolabi@pgcps.org	08/28/18	09/14/18	99%
4	Bladensburg ES	FY/16	County Funded	\$550,000	Kitchen & Food Services	Kitchen Renovation - This project includes the disconnection, removal, and dispose of the kitchen breaker panel (see note below), dishwasher, tables, dishwasher hood, booster heater, dish window, serving line, dish room wall, existing kitchen exhaust hood	Substantially Complete	sunday.owolabi@pgcps.org	04/16/18	08/23/19	95%
4	Bladensburg ES	FY/20	County Funded	\$3,305,513	Systemic Upgrades	HVAC and Total Roof	Scope Development	Assignment Pending			0%
4	Bladensburg ES	FY/15	County Funded	\$3,460,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academies of Consumer Services Hospitality & Tourism and Health & Biosciences	Contractor Procurement	cfloeck@pgcps.org	12/16/19	08/21/20	0%
4	Bladensburg ES	FY/15	County Funded	\$3,026,845	Systemic Upgrades	HVAC Replacement Phase 2 (chiller)	Substantially Complete	cfloeck@pgcps.org	07/01/18	04/15/19	99%
1	Bond Mill ES	FY/12	State & County Funded	\$423,000	Systemic Upgrades	Unit Ventilator Replacement	Substantially Complete	nadine.belizaire@pgcps.org	06/20/16	09/19/16	100%
1	Bond Mill ES	FY/16	State & County Funded	\$1,788,000	Systemic Upgrades	Systemic - Window and Door Replacement: includes replacement of existing exterior windows and doors.	In Construction	louis.mcgowan@pgcps.org	09/11/17	08/16/19	90%
1	Bond Mill ES	FY/19	County Funded	\$83,460	Systemic Upgrades	Water piping insulation project	In Construction	pg_michael.jones@pgcps.org	06/22/19	08/25/19	90%
4	Bonnie F. Johns Media Center	FY/18	County Funded	\$99,222.50	Parking Lots	Parking Lot - Phase II	Substantially Complete	orlando.whittington@pgcps.org	05/29/18	08/21/18	100%
5	Bowie HS	FY/15	County Funded	\$135,000	Compliance Mandates	Misc. ADA Improvements	Substantially Complete	henry2.lewis@pgcps.org	06/24/15	08/15/16	99%
5	Bowie HS	FY/19	State-ASP Funded	\$110,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
5	Bowie HS	FY/20	County Funded	\$100,000	Systemic Upgrades	Upgrade 1-Split Unit and Controls in MPR	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/24/20	0%
5	Bowie HS	FY/18	County Funded	\$145,784	Track & Field	Tennis court refurbishment of four (4) tennis courts	Contractor Procurement	pg_daniel.marks@pgcps.org	05/11/20	08/03/20	0%
5	Bowie HS	FY/20	County Funded	\$113,423.18	Systemic Upgrades	Bleacher Replacement	Contractor Procurement	davidc@pgcps.org			0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Bowie HS Annex	FY/16	State & County Funded	\$23,471,000	New Schools & Modernizations	Limited Renovation - Limited renovation and improvements to the existing special education program. Includes five major systemic projects in addition to selected educational program enhancements and systemic renovations.	In Construction	hiwot.hailelessie@pgcps.org	12/19/19	07/09/21	0%
5	Bowie HS Annex	FY/18	County Funded	\$450,000	Kitchen & Food Services	Replace kitchen exhaust system. Create opening in exterior wall for combination walk-in refrigerator & freezer. Provide and install one double convection oven, one two compartment steamer.	Substantially Complete	sunday.owolabi@pgcps.org	06/16/19	08/16/19	95%
7	Bradbury Heights ES	FY/17	State & County Funded	\$1,719,000	Systemic Upgrades	Systemic - Roof Replacement: includes replacing 50,025 sq. ft. of roof.	Substantially Complete	william5.smith@pgcps.org	07/09/18	10/05/18	95%
9	Brandywine ES	FY/19	County Funded	\$225,000	Systemic Upgrades	Replace Switchgear	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%
9	Brandywine ES	FY/18	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 58,155 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	06/01/20	0%
1	Buck Lodge MS	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	10/01/15	100%
1	Buck Lodge MS	FY/16	State & County Funded	\$2,186,000	Systemic Upgrades	Unit Ventilator & Exhaust Fans Replacement	Substantially Complete	sean.nickols@pgcps.org	06/19/18	08/31/18	95%
5	C. Elizabeth Reig Special Center	FY/14	State & County Funded	\$1,219,000	Systemic Upgrades	Roof Replacement	Substantially Complete	cfloeck@pgcps.org	08/08/15	06/15/16	100%
5	C. Elizabeth Reig Special Center	FY/16	State & County Funded	\$7,140,000	New Schools & Modernizations	Limited Renovation - Limited renovation and improvements to the existing special education program. Includes five major systemic projects in addition to selected educational program enhancements and systemic renovations.	In Construction	hiwot.hailelessie@pgcps.org	12/19/19	10/15/20	0%
1	Calverton ES	FY/15	County Funded	\$100,000	Systemic Upgrades	Major Repair Electrical & Mechanical Upgrade Projects / Upgrade & Replace Service	Scope Development	joseph.howell@pgcps.org			0%
1	Calverton ES	FY/12	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation - Expand kitchen to allow installation of one additional serving line, walk-in freezer and walk-in refrigerator. Replace kitchen exhaust system. Install elevator to deliver food to the second floor.	Substantially Complete	joseph.howell@pgcps.org	06/19/17	08/01/17	99%
1	Calverton ES	FY/20	County Funded	\$150,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Calverton ES	FY/20	County Funded	\$260,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 58,322 SF building	Scope Development	pg_daniel.marks@pgcps.org	10/05/20	08/09/21	0%
6	Carmody Hills ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	01/27/17	99%
6	Carmody Hills ES	FY/19	State-ASP Funded	\$135,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
6	Carmody Hills ES	FY/20	County Funded	\$350,000	Systemic Upgrades	Upgrade 2-Split Units to package units and controls MPR	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/24/20	0%
3	Carole Highlands ES	FY/19	State-ASP Funded	\$80,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
3	Carole Highlands ES	FY/20	County Funded	\$700,000	Systemic Upgrades	Replace 3 Boilers	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/24/20	0%
3	Carole Highlands ES	FY/19	County Funded		Security Upgrades	Provide and install the following: 1. (43) Forty-nine IP Network Cameras (19- Outside, 24- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor	Contractor Procurement	scott.bond@pgcps.org	12/02/19	07/31/20	0%
2	Carrollton ES	FY/18	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 45,842 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	04/06/20	0%
1	Catherine T. Reed ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/19/15	99%
1	Catherine T. Reed ES	FY/19	County Funded	\$46,575	Systemic Upgrades	Piping Insulation replacement	Substantially Complete	pg_michael.jones@pgcps.org		08/16/19	100%
6	Central HS	FY/18	State & County Funded	\$20,218,000	Systemic Upgrades	Replace the entire 1982 heating and ventilating system with a complete heating, ventilating and air conditioning system, including boilers, chiller, rooftop units, air handling units, terminal units, piping, and controls.	Contractor Procurement	nadine.belizaire@pgcps.org	02/03/20	11/30/21	0%
6	Central HS	FY/16	State & County Funded	\$1,513,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academy of Graphic Arts, Media & Communications.	Substantially Complete	cfloek@pgcps.org	06/15/18	11/02/18	99%
6	Central HS	FY/20	County Funded	\$330,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 168,366 SF building	Scope Development	pg_daniel.marks@pgcps.org	10/05/20	08/09/21	0%
3	Cesar Chavez ES	FY/17	County Funded	\$180,159	Systemic Upgrades	8 Gas RTUs	Substantially Complete	michael.kenney@pgcps.org	01/05/18	04/13/18	100%
3	Cesar Chavez ES	FY/19	County Funded	\$200,000	Compliance Mandates	Remove Underground Storage Tanks	Contractor Procurement	pg_michael.jones@pgcps.org	07/01/19	10/01/19	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Chapel Forge ECC	FY/20	County Funded	\$224,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 50,373 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	06/01/20	0%
5	Chapel Forge ECC	FY/20	County Funded	\$150,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
4	Charles Herbert Flowers HS	FY/15	County Funded	\$199,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academies of Science & Technology and Engineering & Science	Substantially Complete	henry2.lewis@pgcps.org	06/15/17	08/10/17	99%
4	Charles Herbert Flowers HS	FY/16	County Funded	\$38,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academy of Business and Finance.	Substantially Complete	henry2.lewis@pgcps.org	06/15/17	08/10/17	99%
4	Charles Herbert Flowers HS	FY/19	County Funded	\$500,000	Security Upgrades	Provide and install the following: 1. (214) Two Hundred and Fourteen IP Network Cameras (38-Outside, 176- Inside) 2. (2) 160TB Storage Servers RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor	Substantially Complete	scott.bond@pgcps.org	01/01/20	04/01/20	85%
4	Charles Herbert Flowers HS	FY/19	State-ASP Funded	\$120,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
1	Cherokee Lane ES	FY/20	State & County Funded	\$31,365,732	New Schools & Modernizations	Replacement facility to be co-located on Buck Lodge MS site. Expansion from 400 to 800 seats to relieve over enrollment in the Adelphi Area.	Design	joseph.howell@pgcps.org	10/01/19	08/01/20	0%
1	Cherokee Lane ES	FY/18	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 44,319 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	04/06/20	0%
3	Chillum ES	FY/15			Systemic Upgrades	Floor Tile - Pre-K	Substantially Complete	don.howerton@pgcps.org	07/14/14	07/18/14	100%
3	Chillum ES	FY/18	State & County Funded	\$317,000	Systemic Upgrades	Upgrade one (1) 1978 elevator.	Design	ricardo.garcia@pgcps.org	02/03/20	02/28/20	80%
3	Chillum ES	FY/17	State & County Funded	\$1,917,000	Systemic Upgrades	Systemic - Roof Top Units and Air Handling Units Replacement: includes replacing 2 Air Handling Units with DX cooling with high efficiency HVAC units.	In Construction	cedric.lowe@pgcps.org	06/24/19	12/20/19	80%
3	Chillum ES	FY/19	County Funded	\$225,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%
3	Chillum ES	FY/20	State & County Funded	\$2,558,000	Systemic Upgrades	Convert existing open space pods into conventional classrooms.	N/A-Pending PM Assignment	Assignment Pending			
9	Clinton Grove ES	FY/20	County Funded	\$700,000	Systemic Upgrades	Chiller & RTU Replacement	Scope Development	pg_michael.jones@pgcps.org	06/21/20	08/24/20	0%
4	Columbia Park ES	FY/14	State & County Funded	\$800,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	In Construction	kmuse@pgcps.org	06/14/19	11/29/19	92%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Columbia Park ES	FY/17	State & County Funded	\$592,000	Systemic Upgrades	Systemic - Univent Replacement: Along with steam heat unit ventilators conversion.	In Construction	kmuse@pgcps.org	06/14/19	12/31/19	92%
4	Columbia Park ES	FY/20	County Funded	\$225,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/21/21	08/09/21	0%
6	Concord ES	FY/20	County Funded	\$267,000	Life-Safety System Upgrades	Fire Alarm System for entire 43,984 SF building	Scope Development	pg_daniel.marks@pgcps.org	10/05/20	08/09/21	0%
4	Cooper Lane ES	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	capital.programs@pgcps.org	06/19/18	09/30/18	0%
9	Croom HS - RICA	FY/19	County Funded	\$2,160,000	Systemic Upgrades	HVAC Modernization	Scope Development	pg_michael.jones@pgcps.org	10/01/19	06/03/22	0%
9	Croom HS - RICA	FY/20	County Funded	\$300,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/21/21	08/09/21	0%
8	Crossland HS	FY/12	State & County Funded	\$2,805,000	Pod Conversions	Pod Conversion	Substantially Complete	capital.programs@pgcps.org	09/08/13	08/15/14	97%
8	Crossland HS	FY/20	County Funded	\$300,000	Compliance Mandates	Asbestos Abatement	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/24/20	0%
1	Deerfield Run ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/19/15	99%
1	Deerfield Run ES	FY/15	County Funded	\$135,000	Compliance Mandates	Buried Fuel Tank Replacement - This project provides funding for replacing buried heating and minor fuel tanks that are leaking or have deteriorated past the point of repair.	In Construction	kmuse@pgcps.org	06/01/18	12/31/19	5%
7	District Heights ES	FY/15	County Funded	\$400,000	Kitchen & Food Services	Replace Exhaust System & Walk-in Refrigerator and Add Walk-in Freezer and Combination Oven.	Substantially Complete	joseph.howell@pgcps.org	06/27/18	09/01/18	99%
7	District Heights ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/09/16	99%
7	District Heights ES	FY/16	County Funded	\$125,000	Kitchen & Food Services	Kitchen Renovation - This project includes the disconnection, removal, and disposal of the dishwasher, dishwasher hood, dishwasher tables, booster heater and create opening in wall to allow access to new walk-in freezer.	Substantially Complete	joseph.howell@pgcps.org	09/20/17	10/31/17	100%
7	District Heights ES	FY/17	State & County Funded	\$255,000	Systemic Upgrades	Systemic - Roof Top Units (RTUs) Replacement: includes replacing 2 existing roof mount units with high efficiency HVAC units with variable speed frequency drives.	Substantially Complete	joseph.howell@pgcps.org	05/01/17	08/01/17	100%
4	Dodge Park ES	FY/19	County Funded	\$41,850	Systemic Upgrades	Piping Insulation replacement	Substantially Complete	pg_michael.jones@pgcps.org	07/01/18	08/28/18	100%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Dora Kennedy French Immersion	FY/19	County Funded	\$275,000	Systemic Upgrades	Replace Switchgear at old Greenbelt MS.	Scope Development	pg_daniel.marks@pgcps.org	06/03/22	06/03/22	0%
7	Drew-Freeman MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/10/16	98%
7	Drew-Freeman MS	FY/16	State & County Funded	\$2,783,000	Systemic Upgrades	Unit Ventilator, Exhaust Fans & AHUs Replacement	Substantially Complete	sean.nickols@pgcps.org	06/19/18	08/31/18	95%
7	Drew-Freeman MS	FY/16	State & County Funded	\$5,977,000	Systemic Upgrades	Lighting and Wiring Replacement	Substantially Complete	sean.nickols@pgcps.org	06/19/18	08/31/18	95%
7	Drew-Freeman MS	FY/18	County Funded	\$320,000	Systemic Upgrades	Elevator System Modernization (PG2488) Manufacturer: Delaware Elevator Details: 4500lbs, B - 1R - 1F - 2R - 2F - 3R (6 stops), 2 Doors, Hydraulic, Passenger, Installed 1995	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	12/21/20	0%
7	Drew-Freeman MS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG2484) Manufacturer: National Wheel-O-Vator Co., Inc. Details: 550lbs, Media Center, Electric, Wheelchair Lift, Installed 1994	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
7	Drew-Freeman MS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG2485) Manufacturer: National Wheel-O-Vator Co., Inc. Details: 550lbs, Music Room, Electric, Wheelchair Lift, Installed 1994	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
1	DuVal HS	FY/14	County Funded	\$821,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academies of Consumer Sciences, Hospitality: Tourism, Engineering & Science and Graphics, Arts, Media and Communications (Priority 63).	Substantially Complete	henry2.lewis@pgcps.org	06/15/17	08/22/17	99%
1	DuVal HS	FY/15	State & County Funded	\$1,879,500	Career Academy Renovations	Secondary School Reform (SSR) - Phase II Renovations for the academies of Aviation & Transportation.	In Construction	henry2.lewis@pgcps.org	02/04/19	02/01/20	90%
1	DuVal HS	FY/17	State & County Funded	\$2,556,000	Systemic Upgrades	Systemic - Window Replacement: total of 655 windows to be replaced. Include demolishing existing window system, removal of all related debris and the installation of heavy commercial grade single hung aluminum windows with double insulated units.	In Construction	henry2.lewis@pgcps.org	06/19/19	08/22/20	55%
1	DuVal HS	FY/19	County Funded	\$500,000	Systemic Upgrades	Replace chiller and one building circulating pump	In Construction	pg_michael.jones@pgcps.org	10/01/19	10/01/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Dwight Eisenhower MS	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/18/15	99%
1	Dwight Eisenhower MS	FY/18	State & County Funded	\$958,000	Systemic Upgrades	Systemic - Chiller & Cooling Tower Replacement: includes equipment serving rear building plus DDC controls	In Construction	louis.mcgowan@pgcps.org	02/03/20	02/28/20	10%
1	Dwight Eisenhower MS	FY/17	State & County Funded	\$384,000	Systemic Upgrades	Systemic - Storefront Replacement: includes demo, abatement and replacement of existing exterior storefront doors and windows with new aluminum system.	Substantially Complete	louis.mcgowan@pgcps.org	08/13/18	02/22/19	98%
1	Dwight Eisenhower MS	FY/19	State & County Funded	\$12,063,600	Systemic Upgrades	Systemic - HVAC & Building Envelope / Replace the 1969-1974 central controls system, HVAC piping, all ten (10) AHUs, 45 finned tube radiators, four (4) self-contained unit ventilators, 17 floor mounted fan coil units, two (2) ceiling mounted AHUs, chiller	Design Procurement	louis.mcgowan@pgcps.org	06/07/21	01/07/22	0%
1	Dwight Eisenhower MS	FY/20			Security Upgrades	Provide and install the following: 1. (132) One Hundred Thirty-two IP Network Cameras (45- Outside, 87- Inside) 2. 170TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	04/01/20	10/30/20	0%
7	Edgar A. Poe ES		County Funded	\$100,000	Compliance Mandates	Remove Underground Storage Tanks	Contractor Procurement	pg_michael.jones@pgcps.org	07/01/19	10/01/19	0%
3	Edward M. Felegy ES	FY/11	County Funded	\$28,009,420	New Schools & Modernizations	New school	Substantially Complete	cfloeck@pgcps.org	11/04/13	08/05/14	99%
2	Eleanor Roosevelt HS	FY/15	State & County Funded	\$903,000	Pod Conversions	Open Space Pod Conversion Renovations / 1 Pod-(6 classrooms). Project actually is to remove the temporary partitions and replace them with permanent partitions.	Substantially Complete	sunday.owolabi@pgcps.org	06/15/18	09/02/18	97%
2	Eleanor Roosevelt HS	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	capital.programs@pgcps.org	06/19/17	03/30/19	0%
2	Eleanor Roosevelt HS	FY/15	County Funded	\$102,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/19/15	99%
2	Eleanor Roosevelt HS	FY/18	State & County Funded	\$324,000	Systemic Upgrades	Upgrade one (1) 1974 elevator.	Design	ricardo.garcia@pgcps.org	02/03/20	02/28/20	80%
2	Eleanor Roosevelt HS	FY/19	County Funded	\$330,000	Systemic Upgrades	Auditorium Renovation - Phase I: Theatrical Lighting	Contractor Procurement	pg_daniel.marks@pgcps.org	11/25/19	08/17/20	0%
2	Eleanor Roosevelt HS	FY/20	County Funded	\$700,000	Systemic Upgrades	Auditorium Renovation - Phase II: Stage Rigging, Seating, etc.	Scope Development	pg_daniel.marks@pgcps.org	06/15/20	08/17/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
	Ernest Everett Just MS	FY/20			Security Upgrades	Provide and install the following: 1. (119) One Hundred Nineteen IP Network Cameras (40-Outside, 79- Inside) 2. 170TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	05/01/20	11/30/20	0%
4	Excel Academy Public Charter (former Matthew Henson ES)	FY/20	County Funded	\$1,300,000	Systemic Upgrades	Cooling Tower, Including Brick Closure, Concret Slab, Univents and Fan Coil Units replacement	Scope Development	pg_michael.jones@pgcps.org	06/01/20	10/30/20	0%
9	Facilities Service Base	FY/15	County Funded	\$219,075.60	Parking Lots	Phase III - Refurbishment of 81,000SF parking lot (Employee Parking Area)	Substantially Complete	pg_daniel.marks@pgcps.org	10/14/19	11/25/19	100%
4	Fairmont Heights HS (Replacement)	FY/12	State & County Funded	\$79,912,000	New Schools & Modernizations	Facility Replacement - This project will deliver a state-of-the-art new facility designed for a State Rated Capacity of 953 students on a 38.7-acre site with an overall sq. ft. of 190,058.	Substantially Complete	nadine.belizaire@pgcps.org	09/15/15	12/29/17	98%
4	Fairmont Heights HS (Replacement)	FY/16	State & County Funded	\$14,665,000	New Schools & Modernizations	Facility Replacement - This project will deliver a state-of-the-art new facility designed for a State Rated Capacity of 953 students on a 38.7-acre site with an overall sq. ft. of 190,058.	Substantially Complete	nadine.belizaire@pgcps.org	09/15/15	09/04/17	98%
8	Flintstone ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/06/15	99%
8	Flintstone ES	FY/17	State & County Funded	\$1,213,000	Systemic Upgrades	Systemic - Piping Replacement: includes removal and replacement of all existing steam supply and return piping, steam traps, satellite condensate tanks, pipe supports on the dual pipe distribution system.	Substantially Complete	cedric.lowe@pgcps.org	06/01/19	08/15/19	95%
8	Forest Heights ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/19/15	99%
8	Forest Heights ES	FY/15	County Funded	\$135,000	Compliance Mandates	Buried Fuel Tank Replacement - This project provides funding for replacing buried heating and minor fuel tanks that are leaking or have deteriorated past the point of repair.	In Construction	kmuse@pgcps.org	06/30/17	12/31/19	92%
8	Forest Heights ES	FY/17	State & County Funded	\$1,278,000	Systemic Upgrades	Window Replacement: includes exterior windows and doors.	In Construction	louis.mcgowan@pgcps.org	06/10/19	07/01/20	67%
8	Forest Heights ES	FY/19	County Funded	\$250,000	Systemic Upgrades	Asbestos Containing Ceiling Tile Abatement & Install Tile	Contractor Procurement	alex.baylor@pgcps.org	06/24/19	08/30/19	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Forest Heights ES	FY/19	County Funded	\$130,000		Remove and replacement of PreK, K-2, 3-6 playground equipment, and five (5) existing basketball hoops.	Scope Development	pg_daniel.marks@pgcps.org	04/13/20	06/08/20	0%
8	Forest Heights ES	FY/19	County Funded	\$250,000		Refurbishment of 19,678 SF play & court areas, 34,560 SF parking lot, 3,223 SF pathway, 4,272 SF concrete sidewalk blocks, 850 LF concrete curb and gutter system, and two (2) concrete ADA ramps. Removal of 1,706 SF of bituminous concrete area previously used for temporary buildings. Installation of new 400 SF concrete dumpster pad.	Scope Development	pg_daniel.marks@pgcps.org	05/18/20	07/20/20	0%
7	Forestville HS	FY/16	State & County Funded	\$753,000	Systemic Upgrades	Final Phase Roof Replacement - The scope of this project will be to remove and replace approximately 21,600 sf of the 1965 section of this building and approximately 1,200 of the 1993 additions to the 1965 building.	Substantially Complete	cfloek@pgcps.org	06/15/18	10/30/18	99%
7	Forestville HS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG2441) Manufacturer: National Wheel-O-Vator Co, Inc. Details: 750lbs, Stage Lobby, Electric, Wheelchair Lift, Installed 1993	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
7	Forestville HS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG2442) Manufacturer: National Wheel-O-Vator Co, Inc. Details: 750lbs, Small Theatre, Electric, Wheelchair Lift, Installed 1993	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
8	Fort Foote ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/18/15	99%
8	Fort Foote ES	FY/18	State & County Funded	\$1,277,000	Systemic Upgrades	Window and Door Replacement: includes replacement of exterior doors and windows.	In Construction	louis.mcgowan@pgcps.org	06/15/20	09/25/20	0%
8	Fort Foote ES	FY/18	State & County Funded	\$1,431,000	Systemic Upgrades	Univent & HVAC Controls Replacement: includes classroom hvac units plus DDC controls.	In Construction	louis.mcgowan@pgcps.org	06/15/20	09/25/20	0%
1	Frances Fuchs ECC	FY/19	County Funded	\$150,000	Parking Lots	Repave all asphalt surfaces	Contractor Procurement	orlando.whittington@pgcps.org	06/24/19	11/30/19	0%
6	Francis Scott Key ES	FY/19			Security Upgrades	Provide and install the following: 1. (51) Forty-nine IP Network Cameras (18- Outside, 33- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	In Construction	scott.bond@pgcps.org	09/01/19		90%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
9	Francis T. Evans ES	FY/15	State & County Funded	\$3,234,000	Pod Conversions	Phase I - Open Space Pod Conversion Renovations / 3 Pods	Substantially Complete	cfoeck@pgcps.org	06/15/18	09/30/18	99%
9	Francis T. Evans ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	09/19/16	98%
9	Frederick Douglass HS	FY/15	State & County Funded	\$2,393,000	Career Academy Renovations	Secondary School Reform Renovations- for the academic academies of Global Studies and Business & Finance.	In Construction	hiwot.hailellassie@pgcps.org	08/20/17	08/18/20	90%
9	Frederick Douglass HS	FY/18	County Funded	\$320,000	Systemic Upgrades	Elevator System Modernization (PG1416) Manufacturer: Dover Elevator Systems, Inc. Details: 2500lbs, 1 - 2 (2 stops), 1 Door, Electric Base Hydro, Passenger, Installed 1984	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	12/21/20	0%
9	Frederick Douglass HS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG2254) Manufacturer: Porch Lift Details: 500lbs, storage room next to cafeteria providing access to stage, Electric, Porch Lift, Installed 1987	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
8	Friendly HS	FY/15	State & County Funded	\$1,473,000	Pod Conversions	Open Space Pod Conversion Renovations	Substantially Complete	hiwot.hailellassie@pgcps.org	12/28/16	09/10/17	99%
8	Friendly HS	FY/15	County Funded	\$200,000	Systemic Upgrades	Major Projects Electrical Upgrade Projects - Replace Dimmer Board in Auditorium	Design	hiwot.hailellassie@pgcps.org	08/25/18	09/15/20	0%
8	Friendly HS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/10/16	98%
8	Friendly HS	FY/15	State & County Funded	\$1,087,000	Career Academy Renovations	Secondary School Reform (SSR) - Health and Biosciences located in Cluster 5. It will include three academies, Health & Biosciences, Environmental Studies (CASE Program) and Information Technology	Substantially Complete	hiwot.hailellassie@pgcps.org	12/28/16	09/10/17	99%
8	Friendly HS	FY/20	County-VLT Funded	\$120,000	Systemic Upgrades	Exterior Lighting Retrofitting of forty-eight (48) existing fixtures varying in type, size, and wattage. Installation of three (3) new exterior lighting fixtures where existing plates are located. All luminaires will be converted to LED.	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Gaywood ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/10/16	98%
4	Gaywood ES	FY/17	State & County Funded	\$831,000	Systemic Upgrades	Systemic - Univent Replacement: includes replacing 29, 1958 classroom steam heat unit ventilators with 8 radiator and 8 fan coil units.	Substantially Complete	william5.smith@pgcps.org	06/21/18	08/20/18	99%
4	Gaywood ES	FY/18	County Funded	\$350,000	Kitchen & Food Services	Remove roll-down door and close opening. Remove dishwasher hood. Add combination walk-in refrigerator & freezer.	Substantially Complete	sunday.owolabi@pgcps.org	07/15/19	08/28/19	95%
4	Gladys Noon Spellman ES	FY/17	State & County Funded	\$255,000	Systemic Upgrades	Systemic - Elevator Conveyance System Replacement: includes total modernization of one passenger elevator.	In Construction	ricardo.garcia@pgcps.org	09/23/19	10/18/19	85%
4	Gladys Noon Spellman ES	FY/18	County Funded	\$191,307	Systemic Upgrades	Split AC Unit	Substantially Complete	michael.kenney@pgcps.org	05/31/18	08/21/18	100%
4	Gladys Noon Spellman ES	FY/20	County Funded	\$200,000	Compliance Mandates	Remove Underground Storage Tank / Install above ground?	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
8	Glassmanor ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements. New kitchen renovation project planned for 2020.	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/18/15	99%
8	Glassmanor ES	FY/18	State & County Funded	\$1,304,000	Systemic Upgrades	Replace all 42 exterior windows, nine (9) storefronts including doors, and two (2) window walls, installed between 1960 and 1994.	In Construction	nadine.belizaire@pgcps.org	06/29/20	08/27/21	0%
8	Glassmanor ES	FY/18	State & County Funded	\$2,172,000	Systemic Upgrades	Install a complete HVAC system for the school by installing a chiller, and replacing components installed between 1960 and 1994, including two (2) steam boilers with hot water boilers, heating and cooling piping, 18 unit ventilators, eight (8) convectors,	In Construction	nadine.belizaire@pgcps.org	06/29/20	08/27/21	0%
8	Glassmanor ES	FY/18	County-VLT Funded	\$200,000	Compliance Mandates	Remove Buried Fuel Tank	Scope Development	pg_michael.jones@pgcps.org	09/03/19	11/15/19	0%
4	Glenn Dale ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/12/16	99%
4	Glenridge ES	FY/17	State & County Funded	\$639,000	Systemic Upgrades	Systemic - Elevator Installation with ADA Conveyance System: includes installation of rail mounted wheelchair lift at front entrance, veritcal wheelchair lift at stage, and LU/LA elevator with new enclosure to allow access to 2nd floor of back building wi	Substantially Complete	ricardo.garcia@pgcps.org	05/15/18	10/31/19	95%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Glenridge ES	FY/17	County Funded	\$538,266	Systemic Upgrades	Boiler Replacement	Substantially Complete	michael2.foster@pgcps.org	01/04/18	04/13/18	100%
4	Glenridge ES	FY/19	County Funded	\$319,000	Parking Lots	Repave all asphalt surfaces	Substantially Complete	orlando.whittington@pgcps.org	06/17/19	08/30/19	100%
4	Glenridge ES	FY/19	County Funded	\$75,095	Systemic Upgrades	Gym Reno Flooring Replacement	Substantially Complete	davidc@pgcps.org	06/17/19	11/11/19	100%
2	Greenbelt ES	FY/17	State & County Funded	\$1,214,000	Systemic Upgrades	Systemic - Chiller Replacement & HVAC Controls Upgrade: includes removing two 1993, 120 ton air cooled Trane chillers.	Substantially Complete	rexie.fernando@pgcps.org	06/25/18	08/24/18	96%
2	Greenbelt ES	FY/20			Security Upgrades	Provide and install the following: 1. (58) Fifty-eight IP Network Cameras (24- Outside, 35- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	07/01/20	01/29/21	0%
2	Greenbelt MS	FY/09	State & County Funded	\$54,434,490	New Schools & Modernizations	Replacement school	Substantially Complete	cfloeck@pgcps.org	03/25/19	05/01/19	99%
2	Greenbelt MS Bus lot (old)	FY/19	County Funded		Central Garage & Transportation	Construction of Administrative Office and Bus Depot at Greenbelt Transportation Facility; Prepare Concept Design for Laurel and Douglass Transportation Facilities	Design	cfloeck@pgcps.org	05/21/21	05/15/22	0%
9	Gwynn Park HS	FY/14	State & County Funded	\$2,314,000	Career Academy Renovations	Secondary School Reform (SSR) - Phase 1 (Café & Prostart) Renovations for Consumer Sciences, Hospitality and Tourism - Priority 62)	Substantially Complete	henry2.lewis@pgcps.org	06/25/17	08/30/18	99%
9	Gwynn Park HS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/10/16	99%
9	Gwynn Park HS	FY/17	State & County Funded	\$700,000	Systemic Upgrades	Secondary School Reform (SSR) - Phase 2 (Barbering & Hotel Management) Renovations for Consumer Sciences, Hospitality and Tourism - Priority 62)	Substantially Complete	henry2.lewis@pgcps.org	05/15/17	08/21/18	99%
9	Gwynn Park HS	FY/18	County Funded	\$317,802	Parking Lots	Asphalt - Repaving	Substantially Complete	michael.tayman@pgcps.org	04/11/18	04/13/18	100%
9	Gwynn Park HS	FY/20	County Funded	\$250,000	Systemic Upgrades	Elevator System Modernization (PG1171) Manufacturer: Chesapeake Details: 2000lbs, 1 - 2 (2 Stops), 1 Door, Hydraulic, Passenger, Installed 1976	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	12/21/20	0%
9	Gwynn Park MS	FY/19	County Funded	\$200,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	H. Winship Wheatley ECC	FY/17	State & County Funded	\$2,556,000	Systemic Upgrades	Systemic - Fab Panel Replacement: total of 89 windows will be replaced. includes demolishing existing window wall system including Tech Fab panels, removing all related debris and installing heavy - commercial grade aluminum windows and paneling system.	In Construction	henry2.lewis@pgcps.org	06/19/19	08/30/20	90%
6	H. Winship Wheatley ECC	FY/20	County Funded	\$325,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
5	Heather Hills ES	FY/14	State & County Funded	\$600,000	Systemic Upgrades	Boiler Replacement	Substantially Complete	kmuse@pgcps.org	06/14/17	11/08/17	99%
5	Heather Hills ES	FY/20	County Funded	\$130,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/02/20	08/31/20	0%
7	Henry Wise Jr. HS	FY/19	County Funded	\$148,972.50	Track & Field	Running track refurbishment of eight (8) lane running track	Contractor Procurement	pg_daniel.marks@pgcps.org	06/15/20	08/10/20	0%
5	High Bridge ES	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	capital.programs@pgcps.org	06/19/18	03/30/19	0%
5	High Bridge ES	FY/17	State & County Funded	\$1,150,000	Systemic Upgrades	Systemic - Piping, Insulation, Ceiling System and Flooring Replacement: includes removal and replacement of all existing piping on the dual 4 pipe distribution system. Controls for hot/cold chnageover, new ceiling tile.	Substantially Complete	william5.smith@pgcps.org	06/21/18	08/20/18	99%
5	High Bridge ES	FY/18	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 54,643 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	06/01/20	0%
1	High Point HS	FY/13	State & County Funded	\$228,000	Life-Safety System Upgrades	Code Corrections. Existing Fire Alarm System to be replaced.	Substantially Complete	sunday.owolabi@pgcps.org	04/13/15	02/17/17	100%
1	High Point HS	FY/19	County Funded	\$150,000	Compliance Mandates	Remove Underground Storage Tank	Contractor Procurement	pg_michael.jones@pgcps.org	07/01/19	10/01/19	0%
1	High Point HS	FY/19	State-ASP Funded	\$65,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
1	High Point HS	FY/20	County Funded	\$250,000	Track & Field	Running track refurbishment of six (6) lane running track.	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
6	Highland Park ES	FY/17	State & County Funded	\$1,724,000	Systemic Upgrades	Systemic - Piping, Insulation & Boiler Replacement: includes removing the two 1994 hot water boilers, installing two new energy efficient boilers, system pumps and expansion tank. Included is the installation of a limited sprinkler system in that area.	In Construction	nadine.belizaire@pgcps.org	06/28/19	12/31/19	99%
8	Hillcrest Heights ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements. Financial close-out in progress	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/17/16	98%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Hollywood ES	FY/15	State & County Funded	\$2,777,000	Pod Conversions	Open Space Pod Conversion Renovations - 4 Pods	In Construction	joseph.howell@pgcps.org	10/01/16	08/22/19	95%
2	Hollywood ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/10/16	99%
2	Hollywood ES	FY/17	State & County Funded	\$1,278,000	Systemic Upgrades	Systemic - Window Replacement: total of 75 windows will be replaced. Includes demolishing existing window wall system and remove all related debris, install Heavy – Commercial Grade Single hung Aluminum Windows with double insulated units.	Contractor Procurement	joseph.howell@pgcps.org	10/08/19	01/25/20	88%
2	Hollywood ES	FY/20	County Funded	\$384,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
3	Hyattsville ES	FY/15	County Funded	\$62,477.01	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project used to be in compliance.	Substantially Complete	sunday.owolabi@pgcps.org	07/24/19	08/14/19	98%
3	Hyattsville ES	FY/16	State & County Funded	\$3,472,000	Systemic Upgrades	Fan Coil Units & AHUs Replacement	Substantially Complete	sean.nickols@pgcps.org	06/19/18	08/31/18	95%
3	Hyattsville ES	FY/18	State & County Funded	\$318,000	Systemic Upgrades	Upgrade one (1) 1979 elevator.	Design	ricardo.garcia@pgcps.org	02/23/20	02/28/20	90%
3	Hyattsville ES	FY/19	County Funded	\$150,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 50,345 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	08/12/19	10/14/19	0%
3	Hyattsville MS	FY/19	County Funded	\$250,000	Compliance Mandates	Asbestos Containing Ceiling Tile Abatement & Install Tile	In Construction	alex.baylor@pgcps.org	06/23/19	08/30/19	0%
3	Hyattsville MS	FY/19	County Funded	\$342,598.48	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 119,597 SF building	In Construction	pg_daniel.marks@pgcps.org	08/12/19	10/14/19	0%
8	Indian Queen ES	FY/15	State & County Funded	\$4,389,000	Pod Conversions	Phase I - Open Space Pod Conversion Renovations / 4 Pods	Substantially Complete	cfloeck@pgcps.org	12/20/16	04/25/18	99%
8	Indian Queen ES	FY/19	County Funded	\$225,000	Systemic Upgrades	Replace switchgear	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%
3	International HS Langley Park	FY/19	County Funded	\$4,000,000	New Schools & Modernizations	New 58,000 sq ft building located on the property of Langley Park-McCormick ES	Design	hiwot.hailellassie@pgcps.org			0%
8	Isaac Gourdine MS	FY/14	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	12/28/15	100%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Isaac Gourdine MS	FY/16	State & County Funded	\$1,916,000	Systemic Upgrades	Chiller, Pumps and Cooling Tower Replacement - Replacement of existing equipment includes a 275 ton air water cooled chiller, condensing water pumps and chiller pumps.	Substantially Complete	nadine.belizaire@pgcps.org	02/28/18	09/28/18	100%
8	Isaac Gourdine MS	FY/20	County-VLT Funded	\$198,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
8	J. Frank Dent ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/17/15	99%
1	James E. Duckworth SC	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	capital.programs@pgcps.org	06/19/18	09/30/19	0%
1	James E. Duckworth SC	FY/15	County Funded	\$135,000	Compliance Mandates	Buried Fuel Tank Replacement - This project provides funding for replacing buried heating and minor fuel tanks that are leaking or have deteriorated past the point of repair.	In Construction	kmuse@pgcps.org	06/30/17	12/31/19	92%
1	James E. Duckworth SC	FY/18	County Funded	\$187,997	Systemic Upgrades	6-AHUs	Substantially Complete	michael.kenney@pgcps.org	05/13/18	07/21/18	100%
9	James Madison MS	FY/20	State & County Funded	\$10,421,000	Systemic Upgrades	Replacement of HVAC piping system, chiller, cooling tower, four (4) air handling units, 96 mixing boxes, twenty (20) finned tube radiators, fifteen (15) convectors, and controls.	N/A-Pending PM Assignment	Assignment Pending			
8	James Ryder Randall ES	FY/14	State & County Funded	\$600,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	Substantially Complete	kmuse@pgcps.org	06/14/17	10/27/17	99%
6	John Eager Howard Office Building	FY/19	County Funded	\$80,000	Parking Lots	Parking lot resurfacing and addition of new 7,500 SF parking lot	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
6	John H. Bayne ES	FY/20	County Funded	\$120,000	Emergency / Major Repair	New Ext. ADA Ramps to provide access to playground	Contractor Procurement	pg_daniel.marks@pgcps.org	10/21/19	12/16/19	0%
6	John H. Bayne ES	FY/19	County Funded	\$41,362	Emergency / Major Repair	Play Court Resurfacing. Required to be completed prior to new play area equipment installation from Kaboom grant.	Substantially Complete	pg_daniel.marks@pgcps.org			
4	Judge Sylvania Woods ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	02/10/17	98%
4	Judge Sylvania Woods ES	FY/18	State & County Funded	\$639,000	Systemic Upgrades	Chiller Replacement	Contractor Procurement	sean.nickols@pgcps.org	06/22/20	08/21/20	0%
6	Judith P. Hoyer Mont. @ Oakcrest	FY/17	State & County Funded	\$255,000	Systemic Upgrades	Systemic - Elevator Conveyance System Replacement: includes total modernization of one passenger elevator.	In Construction	ricardo.garcia@pgcps.org	09/30/19	11/22/19	80%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Kenmoor ECC	FY/17	County Funded	\$1,125,000	Systemic Upgrades	Major Repairs - install new playground	Contractor Procurement	cfloeck@pgcps.org	08/01/19	08/29/19	0%
4	Kenmoor MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	09/05/16	01/30/17	98%
4	Kenmoor MS	FY/19	County Funded	\$200,000	Parking Lots	Front Parking Area and Driveway Resurfacing	Substantially Complete	orlando.whittington@pgcps.org	06/24/19	08/30/19	100%
6	Kettering ES	FY/19	County Funded	\$160,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 57,651 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	06/01/20	0%
6	Kettering MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	01/31/17	98%
5	Kingsford ES	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	capital.programs@pgcps.org	06/19/18	03/30/19	0%
5	Kingsford ES	FY/18	State & County Funded	\$639,000	Systemic Upgrades	Chiller Replacement	Contractor Procurement	sean.nickols@pgcps.org	06/22/20	08/21/20	0%
2	Lamont ES	FY/19	State & County Funded	\$7,007,000	Systemic Upgrades	HVAC / Replace the 1964/1966 HVAC system, domestic water piping, plumbing fixtures, 31 windows, 29 exterior doors, ceilings, lighting, and fire alarm system, and install a sprinkler system.	Design Procurement	rexie.fernando@pgcps.org	08/05/20	02/02/21	0%
2	Lamont ES	FY/19	County Funded	\$90,000	Parking Lots	Repave all asphalt surfaces	Substantially Complete	orlando.whittington@pgcps.org	06/24/19	08/30/19	100%
3	Langley Park ES	FY/18	State & County Funded	\$322,000	Systemic Upgrades	Upgrade one (1) 1979 elevator	Design	ricardo.garcia@pgcps.org	02/03/20	02/28/20	90%
3	Langley Park ES	FY/17	State & County Funded	\$894,000	Systemic Upgrades	Exterior Window Wall & Window and Exterior Wall: includes demolishing existing window system, the removal of all related debris, and the installation of heavy – commercial grade single hung aluminum windows with double insulated units.	In Construction	louis.mcgowan@pgcps.org	06/10/19	12/20/19	92%
3	Langley Park ES	FY/20	County Funded	\$500,000	Systemic Upgrades	Cooling Tower Replacement	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/24/20	0%
6	Largo HS	FY/15	State & County Funded	\$1,690,000	Systemic Upgrades	Systemic Partial Roof Replacement - This Roofing Replacement Project includes the original 1971 building which was re-roofed in 1991 for 54,435 sq. ft	Substantially Complete	hiwot.hailellassie@pgcps.org	06/20/17	08/30/18	99%
6	Largo HS	FY/15	State & County Funded	\$964,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academy of Business and Finance	Substantially Complete	hiwot.hailellassie@pgcps.org	12/28/16	10/01/19	95%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	Largo HS	FY/15	State & County Funded	\$4,261,000	Pod Conversions	Open Space Pod Conversion Renovations / 5 Pods-Phase I	Substantially Complete	hiwot.haileselassie@pgcps.org	12/28/16	08/12/18	99%
6	Largo HS	FY/14	State & County Funded	\$981,125	Systemic Upgrades	Air Conditioning Initiative (ACI) - Provide air conditioning in the 1970 school building gymnasium by installing a rooftop packaged air conditioning units and all associated interior duct work.	Substantially Complete	kmuse@pgcps.org	06/14/17	10/13/17	98%
6	Largo HS	FY/18	State & County Funded	\$323,000	Systemic Upgrades	Upgrade one (1) 1970 elevator.	Design	ricardo.garcia@pgcps.org	02/03/20	02/28/20	90%
6	Largo HS	FY/16	State & County Funded	\$3,586,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academy of Health & Biosciences.	In Construction	hiwot.haileselassie@pgcps.org	06/15/17	08/19/20	75%
6	Largo HS	FY/16	State & County Funded	\$2,392,000	Systemic Upgrades	Roof Replacement -- Phase 3- The scope of this project will be to remove and replace approximately 64,424 sf of the 1970 sections of this building and approximately 24,570 sf of the 1974 section of the building. These areas were re-roofed in 1993.	In Construction	hiwot.haileselassie@pgcps.org	06/15/17	10/30/18	90%
1	Laurel Bus Lot	FY/15	County Funded	\$285,700	Parking Lots	Laurel Bus Lot Project - A revised Capital Plan needs to be developed with the Department of Transportation and Central Garage.	Planning	cfloeck@pgcps.org			0%
1	Laurel HS	FY/13	State & County Funded	\$250,000	Life-Safety System Upgrades	Fire Alarm Replacement	Substantially Complete	sunday.owolabi@pgcps.org	05/30/14	01/27/17	100%
1	Laurel HS	FY/15	State & County Funded	\$1,527,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academies of Consumer Services, Hospitality & Tourism, Health & Bioscience (Nursing), Global Studies and Law Education and Public Service.	Substantially Complete	sunday.owolabi@pgcps.org	05/21/17	08/21/17	99%
1	Laurel HS	FY/18	State & County Funded	\$309,000	Systemic Upgrades	Upgrade one (1) 1973 elevator on the east side of the building.	Design	ricardo.garcia@pgcps.org	02/03/20	02/28/20	90%
1	Laurel HS	FY/16	State & County Funded	\$4,861,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academy of Automotive Addition & IT. Scope Reduced	In Construction	sunday.owolabi@pgcps.org	08/07/18	08/28/19	92%
1	Laurel HS	FY/19	State-ASP Funded	\$100,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
1	Laurel HS	FY/15	County Funded	\$149,466.48	Parking Lots	Phase I - Refurbishment of 85,266 SF parking lot, one (1) 576SF concrete dumpster pad, and two (2) concrete ADA ramps.	In Construction	pg_daniel.marks@pgcps.org	10/28/19	07/20/20	0%
3	Lewisdale ES	FY/15	County Funded	\$135,000	Compliance Mandates	Buried Fuel Tank Replacement - This project provides funding for replacing buried heating and minor fuel tanks that are leaking or have deteriorated past the point of repair.	In Construction	kmuse@pgcps.org	06/30/17	11/29/19	90%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Lewisdale ES	FY/16	State & County Funded	\$289,000	Systemic Upgrades	RTU Replacement - The scope of this project will be to remove and replace 7 Roof Top Units (RTUs) in the 1953 building. The new units will have digital control and tie-in to our EMS.	Substantially Complete	joseph.howell@pgcps.org	06/01/19	08/30/19	99%
7	Longfields ES	FY/17	State & County Funded	\$2,556,000	Systemic Upgrades	Systemic - Exterior Window Wall, Doors and Windows Replacement: A total of 70 windows, 23 doors and 30 tech fab panels will be replaced.	In Construction	henry2.lewis@pgcps.org	06/01/19	08/26/19	94%
2	Margaret Brent SC	FY/19	County Funded	\$200,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
9	Marlton ES	FY/15	County Funded	\$140,000	Compliance Mandates	Buried Fuel Tank Replacement - This project provides funding for replacing buried heating and minor fuel tanks that are leaking or have deteriorated past the point of repair.	In Construction	kmuse@pgcps.org	06/30/17	12/31/19	10%
9	Marlton ES	FY/17	State & County Funded	\$875,000	Systemic Upgrades	Systemic - Piping Insulation Replacement & Controls Upgrade: includes total replacement of the existing pneumatic controls. Also includes the replacement of valves, dampers, sensors, actuators, and safety controls.	Substantially Complete	rexie.fernando@pgcps.org	06/25/18	08/24/18	96%
1	Martin Luther King Jr. MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirement	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/15/16	98%
1	Martin Luther King Jr. MS	FY/18	County Funded	\$399,850	Systemic Upgrades	Cooling Tower	Substantially Complete	Lance.Schiemer@pgcps.org	11/15/17	04/13/18	100%
1	Martin Luther King Jr. MS	FY/19	County Funded	\$250,000	Compliance Mandates	Asbestos Containing Ceiling Tile Abatement & Install Tile	In Construction	pg_michael.jones@pgcps.org	06/24/19	08/30/19	70%
3	Mary Harris Jones ES	FY/19	County Funded	\$100,000	Security Upgrades	Provide and install the following: 1. (61) Sixty One IP Network Cameras (17- Outside, 44- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	In Construction	scott.bond@pgcps.org	01/01/20	04/01/20	90%
9	Mattaponi ES	FY/20	County Funded	\$225,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/21/21	08/09/21	0%
6	Maya Angelou French Immersion	FY/17	State & County Funded	\$5,926,000	Systemic Upgrades	Windows, Univent Replacement & AC Upgrade: includes removal and replacement of 9 - 3 ton RTUs with standalone controls and digital programmable thermostat.	In Construction	nadine.belizaire@pgcps.org	01/14/19	04/30/20	80%
6	Maya Angelou French Immersion	FY/20	County Funded	\$225,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/21/21	08/09/21	0%
9	Melwood ES	FY/15	State & County Funded	\$1,661,000	Pod Conversions	Open Space Pod Conversion Renovations / 2 Pods	Substantially Complete	louis.mcgowan@pgcps.org	06/15/17	08/18/17	100%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
9	Melwood ES	FY/15	County Funded	\$300,000	Parking Lots	Parking Lots & Entrance Project	Design	louis.mcgowan@pgcps.org	06/15/20	02/26/21	0%
9	Melwood ES	FY/14	State & County Funded	\$1,609,750	Systemic Upgrades	Air Conditioning Initiative (ACI) - Install a central air conditioning in the original 1967 school building and in the 1968 addition.	Substantially Complete	kmuse@pgcps.org	06/12/17	09/29/17	98%
9	Melwood ES	FY/17	State & County Funded	\$575,000	Systemic Upgrades	Systemic - Storefront & Window Wall Replacement: A total of 19 windows and 1 double door will be replaced. Includes demolishing existing storefront system and remove all related debris, install new aluminum storefront system and entrance doors.	Substantially Complete	louis.mcgowan@pgcps.org	08/20/18	02/22/19	98%
9	Melwood ES	FY/19	County Funded	\$1,400,000	Parking Lots	Parking Lot Improvements	Design	louis.mcgowan@pgcps.org	06/15/20	02/26/21	0%
1	Montpelier ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/31/15	99%
1	Montpelier ES	FY/19	County Funded	\$160,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 62,209 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	08/12/19	07/13/20	0%
1	Montpelier ES	FY/18	County Funded	\$195,000	Parking Lots	Parking Lot Resurfacing	Scope Development	pg_daniel.marks@pgcps.org	06/15/20	11/16/20	0%
5	Morningside Building - Imagine Foundations	FY/19	County Funded	\$550,000	Systemic Upgrades	Replace two boilers	In Construction	pg_michael.jones@pgcps.org	07/01/19	09/10/19	70%
3	Mount Rainier ES	FY/18	State & County Funded	\$383,000	Systemic Upgrades	Replace one (1) 1999 cooling tower, eight (8) 1977 heat pump units and integrate with energy management system.	Design	louis.mcgowan@pgcps.org	12/16/19	08/14/20	0%
3	Mount Rainier ES	FY/19	County Funded	\$318,000	Systemic Upgrades	Elevator System Modernization (PG1194) Manufacturer: Otis Elevator Details: 2000lbs, Hydraulic, Passenger, Installed 1977	Contractor Procurement	pg_daniel.marks@pgcps.org	06/03/22	06/03/22	0%
5	Mullikin Bus Lot	FY/19	County Funded	\$250,000	Central Garage & Transportation	Construction of Administrative Office and Bus Depot at Mullikin Transportation Facility; Prepare Concept Design for Laurel and Douglass Transportation Facilities	Design	cfloeck@pgcps.org	06/24/20	08/25/21	0%
7	New Adelphi Area MS	FY/19	County Funded	\$500,000	New Schools & Modernizations	New Middle School for 1200 students.	Planning	joseph.wolf@pgcps.org			0%
4	New Glenridge Area MS	FY/20	State & County Funded	\$60,000,000	New Schools & Modernizations	New Middle School to be built in the Glenridge area	Design	hiwot.hailellassie@pgcps.org	05/01/20	11/01/21	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Nicholas Orem MS	FY/14	State & County Funded	\$1,000,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	Substantially Complete	kmuse@pgcps.org	06/14/17	10/30/17	99%
3	Nicholas Orem MS	FY/18	State & County Funded	\$3,833,000	Systemic Upgrades	Replace all 320 windows, 119 Tech Fab panels, and 45 exterior doors at the 1962 portion of the school. Includes 2 (two) storefront entrance doors and windows.	In Construction	cfloeck@pgcps.org	01/13/20	08/24/20	3%
3	Nicholas Orem MS	FY/20	County Funded	\$300,000	Compliance Mandates	Remove Underground Storage Tank/Install above ground?	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
7	North Forestville ES	FY/14	State & County Funded	\$800,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	Substantially Complete	kmuse@pgcps.org	06/14/17	09/29/17	99%
7	North Forestville ES	FY/17	State & County Funded	\$639,000	Systemic Upgrades	Boiler Replacement: includes removal of two 60 hp steam boilers and 1/4 hp return pumps and replacing them with two new energy efficient 60 hp boilers, boiler feed system and return pumps.	Substantially Complete	nadine.belizaire@pgcps.org	10/05/18	12/28/18	100%
7	North Forestville ES	FY/19	State & County Funded	\$1,169,000	Systemic Upgrades	Roof / Replace the 35,184 sf 1954 built-up roof.	Substantially Complete	rexie.fernando@pgcps.org	06/20/19	11/20/19	95%
3	Northwestern HS	FY/15	County Funded	\$797,000	Career Academy Renovations	Secondary School Reform (SSR) - Renovations for the academic academies of Business & Finance	Contractor Procurement	hiwot.hailellassie@pgcps.org	06/23/20	08/15/20	0%
3	Northwestern HS	FY/16	County Funded	\$98,000	Career Academy Renovations	Secondary School Reform (SSR) - This renovation will be for the Academy for Performing Arts.	Contractor Procurement	hiwot.hailellassie@pgcps.org	06/23/20	08/15/20	0%
3	Northwestern HS	FY/18	County Funded	\$2,000,000	Life-Safety System Upgrades	Emergency Funded: Sprayed- on Insulation Repair Project (Media Center, Child Care area)	Contractor Procurement	hiwot.hailellassie@pgcps.org	06/20/20	08/20/20	0%
3	Northwestern HS	FY/19	State-ASP Funded	\$60,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
3	Northwestern HS	FY/20	County Funded	\$125,000	Life-Safety System Upgrades	PA System Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
1	Oaklands ES	FY/18	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 41,427 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	04/06/20	0%
7	Overlook ES	FY/19	County Funded	\$90,000	Systemic Upgrades	Resurface Parking Lot	Substantially Complete	orlando.whittington@pgcps.org	06/24/19	08/30/19	100%
8	Oxon Hill ES	FY/15	County Funded	\$55,000	Compliance Mandates	Buried Fuel Tank Replacement - This project provides funding for replacing buried heating and minor fuel tanks that are leaking or have deteriorated past the point of repair.	In Construction	kmuse@pgcps.org	05/03/17	12/31/19	92%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Oxon Hill MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	08/17/16	99%
8	Oxon Hill MS	FY/16	State & County Funded	\$6,184,000	Systemic Upgrades	Fan Coil Units Replacement - The scope of this project will include the replacement of 33 Univents and 11 Convection Heat Units in the 1972 building. The scope will also include new supply and return piping.	In Construction	kmuse@pgcps.org	12/01/17	08/30/20	92%
8	Oxon Hill MS	FY/18	County Funded	\$250,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 106,801 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	08/03/20	0%
8	Oxon Hill MS	FY/19	State-ASP Funded	\$60,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
8	Oxon Hill Staff Development Center	FY/20	County Funded	\$300,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
2	Paint Branch ES	FY/15	State & County Funded	\$3,553,000	Pod Conversions	Open Space Pod Conversion Renovations / 2 Pods. Phase 2 - Open Space Pod Conversion at 1 Pod.	Substantially Complete	louis.mcgowan@pgcps.org	06/26/17	08/24/18	100%
2	Paint Branch ES	FY/16	State & County Funded	\$639,000	Systemic Upgrades	Systemic - Univents Replacement - Remove and replace split system univents and unit heaters.	Substantially Complete	louis.mcgowan@pgcps.org	06/26/17	08/24/18	100%
8	Panorama ES	FY/18	County Funded	\$191,307	Systemic Upgrades	Chiller Replacement	Substantially Complete	michael.kenney@pgcps.org	05/03/18	08/21/18	100%
2	Parkdale HS		County Funded	\$251,000	Career Academy Renovations	SSR Homeland Security and Military Science	Substantially Complete	henry2.lewis@pgcps.org	06/01/17	10/01/17	99%
2	Parkdale HS	FY/16	County Funded	\$31,000	Career Academy Renovations	Secondary School Reform (SSR) - Global Studies: Global Studies, Military Science and Architecture & Design.	Substantially Complete	henry2.lewis@pgcps.org	06/15/17	08/14/17	100%
2	Parkdale HS	FY/17	State & County Funded	\$255,000	Systemic Upgrades	Systemic - Elevator Conveyance System Replacement: includes total replacement of one passenger elevator. include the removal of asbestos containing ceiling tile, vinyl floor tile and associated mastics located in areas that will be impacted by elevator.	In Construction	ricardo.garcia@pgcps.org	10/21/19	11/15/19	55%
2	Parkdale HS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG1709) Manufacturer: National Wheel-O-Vator Co, Inc. Details: 550lbs, Self-Contained, Electric, Wheelchair Lift, Installed 1991	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Patuxent ES	FY/17	State & County Funded	\$575,000	Systemic Upgrades	Systemic - Roof Overhang Replacement: replace approximately 2,000 sf of the transite soffit around the entire perimeter of the building. soffit is ACM and will need to be abated prior to installing the new soffit.	Substantially Complete	william5.smith@pgcps.org	10/08/18	01/04/19	95%
5	Patuxent ES	FY/20	State & County Funded	\$5,866,000	Systemic Upgrades	Replace HVAC System to include the existing hydronic piping system, air cooled chiller, two (2) air handlers, one (1) 15 ton condensing unit, twenty-two (22) fan coil units.	N/A-Pending PM Assignment	Assignment Pending			
5	Patuxent ES	FY/20			Security Upgrades	Provide and install the following: 1. (61) Sixty-one IP Network Cameras (27- Outside, 34- Inside) 2. 120TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	10/01/20	04/30/20	0%
6	Phyllis E. Williams ES	FY/19	State & County Funded	\$3,120,000	Systemic Upgrades	Piping / Replace 1976 HVAC equipment, including 16 hydronic cabinet unit heaters, 48 VAV terminal boxes, the hydronic piping system and distribution pumps, and replace ceilings and lighting fixtures.	Design Procurement	rexie.fernando@pgcps.org	08/05/20	11/26/21	0%
6	Phyllis E. Williams ES	FY/19	County Funded	\$100,000	Security Upgrades	Provide and install the following: 1. (50) Fifty IP Network Cameras (19- Outside, 31- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Substantially Complete	scott.bond@pgcps.org	03/04/19	05/31/19	100%
6	Phyllis E. Williams ES	FY/20	County Funded	\$3,900,000	Systemic Upgrades	AHU Replacement, return air redesign, VAV conversion	Scope Development	pg_michael.jones@pgcps.org	06/01/21	12/31/20	0%
5	Pointer Ridge ES	FY/15	State & County Funded	\$1,515,000	Systemic Upgrades	Systemic Total Roof Replacement - This Roofing Replacement Project includes the original 1971 building which was re-roofed in 1991 for 54,435 sq. ft.	Substantially Complete	william5.smith@pgcps.org	06/19/17	09/21/17	100%
5	Pointer Ridge ES	FY/18	County Funded	\$191,250	Systemic Upgrades	Multi Octagon RTU	Substantially Complete	michael.kenney@pgcps.org	01/30/18	01/21/19	100%
4	Port Towns ES	FY/19	County Funded	\$300,000	Systemic Upgrades	Controls Upgrades	In Construction	pg_michael.jones@pgcps.org	07/01/19		50%
4	Port Towns ES	FY/20			Security Upgrades	Provide and install the following: 1. (66) Forty-nine IP Network Cameras (22- Outside, 44- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor	Scope Development	scott.bond@pgcps.org	02/03/20	08/31/20	0%
8	Potomac HS	FY/15	State & County Funded	\$3,492,000	Career Academy Renovations	Secondary School Reform Renovations for the academic academies of Law Education & Public Service, Environmental Science with Greenhouse Addition	In Construction	cfoeck@pgcps.org	10/16/17	08/26/20	99%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Potomac HS	FY/15	County Funded	\$940,000	Systemic Upgrades	Chiller Replacement - This project provides funding for the replacement of two 1998 R-22 reciprocating 135 nominal tons, each ton air cooled chiller and the existing 1998 20 hp chiller water pumps	Substantially Complete	kmuse@pgcps.org	06/14/17	08/03/18	99%
8	Potomac HS	FY/16	State & County Funded	\$442,000	Career Academy Renovations	Secondary School Reform - Project includes Information technology	Substantially Complete	cfloeck@pgcps.org	06/15/18	10/17/18	99%
8	Potomac HS	FY/17	State & County Funded	\$255,000	Systemic Upgrades	Systemic - Elevator Conveyance System Replacement: includes total replacement of one passenger elevator (PG2498).	Substantially Complete	ricardo.garcia@pgcps.org	06/24/19	10/15/19	95%
8	Potomac HS	FY/18	County Funded	\$1,000,000	Parking Lots	Asphalt - Repaving	Substantially Complete	michael.tayman@pgcps.org	10/15/18	11/05/18	100%
8	Potomac HS	FY/18	County Funded	\$100,000	Systemic Upgrades	Lift System Replacement (PG2529) Manufacturer: Access Industrial Inc., Details: 350lbs, Near Room 107, Electric, Carrier Lift (Inclined), Installed 1995	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
9	Potomac Landing ES	FY/15	State & County Funded	\$2,561,000	Pod Conversions	Open Space Pod Conversion Renovations / 3 Pods	In Construction	cfloeck@pgcps.org	06/15/20	08/26/20	5%
9	Potomac Landing ES	FY/19	County Funded	\$150,000	Compliance Mandates	Remove Underground Storage Tanks	Contractor Procurement	pg_michael.jones@pgcps.org	10/01/19	01/15/20	0%
9	Potomac Landing ES	FY/18	County-VLT Funded	\$138,000	Systemic Upgrades	Switchgear Replacement	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
7	Princeton ES	FY/14	State & County Funded	\$500,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	Substantially Complete	kmuse@pgcps.org	06/14/17	09/29/17	99%
3	Ridgecrest ES	FY/15	County Funded	\$100,000	Systemic Upgrades	Switch Gear Replacement	Substantially Complete	kmuse@pgcps.org	06/19/17	08/31/18	98%
3	Ridgecrest ES	FY/18	County Funded	\$62,303	Systemic Upgrades	Multi Split AC	Substantially Complete	michael.kenney@pgcps.org	01/04/18	04/13/18	100%
3	Ridgecrest ES	FY/18	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 68,546 building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	08/03/20	0%
3	Ridgecrest ES	FY/18	County Funded	\$350,000	Kitchen & Food Services	Replace kitchen exhaust system and serving line. Add walk-in freezer, walk-in refrigerator, and combi oven (Amended-Install external grease interceptor and tie in all existing drains to interceptor, remove convection ovens and steamer from renovation) Add	Substantially Complete	sunday.owolabi@pgcps.org	06/28/19	08/28/19	95%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Riverdale ES	FY/18	State & County Funded	\$255,000	Systemic Upgrades	Replace one (1) rooftop unit serving the kitchen, one (1) air handling unit serving the north and south perimeter, and one (1) exhaust fan serving the boiler room, installed in 1978, and integrate with energy management system.	Design Procurement	ricardo.garcia@pgcps.org	06/23/20	08/24/20	90%
2	Riverdale ES	FY/18	State & County Funded	\$1,022,000	Systemic Upgrades	Replace all 42 windows, five (5) storefronts, and three (3) exterior doors, installed in 1978.	In Construction	ricardo.garcia@pgcps.org	10/21/19	03/27/20	80%
2	Robert Frost ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	07/29/16	08/12/16	99%
2	Robert Frost ES	FY/20	County Funded	\$35,240	Compliance Mandates	Courtyard Doors	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	08/10/20	0%
1	Robert Goddard Montessori	FY/18	State & County Funded	\$16,047,000	Systemic Upgrades	HVAC Upgrade	Contractor Procurement	sean.nickols@pgcps.org	06/22/20	08/15/21	0%
1	Robert Goddard Montessori	FY/19	County Funded	\$120,000	Systemic Upgrades	Lift System Replacement (PG2578) Manufacturer: American Stair Glide Details: 750lbs, Self-Contained, Ball Bearing / Screw Drive, Wheelchair Lift, Installed 1998	Contractor Procurement	pg_daniel.marks@pgcps.org	08/05/19	11/04/19	0%
4	Robert R. Gray ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	12/05/16	12/30/16	98%
5	Rockledge ES	FY/15	County Funded	\$60,000	Compliance Mandates	Code Corrections Fire Hydrant Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Design Procurement	capital.programs@pgcps.org	06/19/17	09/30/19	0%
5	Rockledge ES	FY/18	State & County Funded	\$1,431,000	Systemic Upgrades	Replace the entire 56,252 sf 1994 built-up roof and 8,600 sf 1994 metal roof.	Substantially Complete	rexie.fernando@pgcps.org	06/22/19	11/20/19	95%
4	Rogers Heights ES	FY/18	State & County Funded	\$320,000	Systemic Upgrades	Upgrade one (1) 1978 elevator.	Design	ricardo.garcia@pgcps.org	02/02/20	02/28/20	90%
4	Rogers Heights ES	FY/18	County Funded	\$118,873.29		Remove and Replace PreK, K-2, and 3-6 playground equipment	Contractor Procurement	louis.underwood@pgcps.org			0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Rosa L. Parks ES	FY/20				Provide and install the following: 1. (64) Forty-nine IP Network Cameras (25- Outside, 39- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Contractor Procurement	scott.bond@pgcps.org	03/02/20	10/30/20	0%
9	Rosaryville ES	FY/19	County Funded	\$100,000	Security Upgrades	Provide and install the following: 1. (58) Forty-nine IP Network Cameras (15- Outside, 43- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Substantially Complete	scott.bond@pgcps.org	02/04/19	05/31/19	100%
8	Rose Valley ES	FY/20	County Funded	\$200,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
8	Rose Valley ES	FY/20	County-VLT Funded	\$124,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	08/17/20	0%
8	Samuel Chase ES	FY/14	County Funded	\$36,735	Compliance Mandates	Grease Traps Phase II	Substantially Complete	sunday.owolabi@pgcps.org	07/28/16	08/17/16	98%
5	Samuel Ogle MS	FY/15	State & County Funded	\$4,776,000	Systemic Upgrades	Univents Replacement - This unit ventilator replacement project includes the replacement of approximately 45 univents and 6 convectors in the 1967 building. This project will include new supply and return piping and abatement of existing pipe insulation.	Substantially Complete	joseph.howell@pgcps.org	06/14/17	10/01/17	98%
5	Samuel Ogle MS	FY/15	County Funded	\$325,000	Compliance Mandates	Asbestos Ceiling Tile Replacement / This project provides funding for the abatement and replacement of 81,334 sq. ft. of asbestos ceiling tiles.	Substantially Complete	alex.baylor@pgcps.org	04/01/15	08/20/15	100%
5	Samuel Ogle MS	FY/18	County Funded	\$275,000	Life-Safety System Upgrades	Fire Alarm System Replacement for entire 133,631 SF building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	08/03/20	0%
5	Samuel Ogle MS	FY/15	County Funded	\$171,000	Parking Lots	Refurbishment of 76,140 SF parking lot, 7,200SF play court, and one (1) concrete ADA ramp.	In Construction	pg_daniel.marks@pgcps.org	11/04/19	11/25/19	0%
9	Sasscer Admin Building	FY/19	County Funded	\$275,000	Systemic Upgrades	Replace Switchgear	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%
9	Sasscer Admin Building	FY/18	County Funded	\$250,000	Systemic Upgrades	Elevator System Modernization (PG1659) Manufacturer: Westinghouse Details: 2500lbs, 1 - 2 (2 Stops), 1 Door, Electric Base Hydro, Passenger, Installed 1984	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	12/21/20	0%
1	Scotchtown Hills ES	FY/19	County Funded	\$500,000	Systemic Upgrades	Replace one air cooled chiller	Contractor Procurement	pg_michael.jones@pgcps.org	10/01/19	03/01/20	0%
4	Seabrook ES	FY/15	County Funded	\$425,000	Systemic Upgrades	Correct Grease Trap Code Violation & General Kitchen Renovation project. Requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/20/16	11/16/16	99%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	Skyline ES	FY/18	County Funded	\$250,000	Systemic Upgrades	Replace Switchgear	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%
2	Springhill Lake ES	FY/18	State & County Funded	\$1,533,000	Systemic Upgrades	Replace 48,222 sf of 1993 built-up roof on the 1966 and 1969 sections and 7,243 sf of 1998 built-up roof on the 1998 section.	Substantially Complete	cfloeck@pgcps.org	07/01/19	09/23/19	98%
2	Springhill Lake ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	07/29/16	08/17/16	98%
8	Stephen Decatur MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	08/05/16	08/20/16	99%
8	Stephen Decatur MS	FY/16	State & County Funded	\$10,501,000	New Schools & Modernizations	Special Education Inclusion Renovation - Renovation of 11,240 net sq. ft. (17,000 GSF) in the southeast corner of the building for the CRI/Regional Program and an added space for the therapy pool to serve the regional students in the area.	Contractor Procurement	henry2.lewis@pgcps.org	03/02/20	08/21/21	0%
8	Stephen Decatur MS	FY/16	State & County Funded	\$289,000	Systemic Upgrades	Roof Top Units Replacement - The scope of this project will be to remove and replace 7-packaged A/C-Gas Heat Roof Top Units (RTUs) in the 1971 building.	Substantially Complete	joseph.howell@pgcps.org	06/30/19	08/30/19	99%
8	Stephen Decatur MS	FY/19	County Funded	\$111,883	Systemic Upgrades	Gym Reno Flooring Replacement	Substantially Complete	davidc@pgcps.org	06/24/19	11/04/19	100%
8	Stephen Decatur MS	FY/19	State-ASP Funded	\$85,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
7	Suitland HS	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	04/01/16	09/21/18	99%
7	Suitland HS	FY/14	State & County Funded	\$1,600,000	Career Academy Renovations	SSR Renovation Business & Finance and Architecture & Design	Substantially Complete	cfloeck@pgcps.org	06/13/17	09/15/17	99%
7	Suitland HS		County Funded		New Schools & Modernizations	Feasibility Study for Suitland HS Campus	Design	ronald.kauffman@pgcps.org			0%
7	Suitland HS	FY/19	State-ASP Funded	\$65,000	ASP Project	Generator Replacement	In Construction	pg_daniel.marks@pgcps.org	08/01/19	05/29/20	25%
9	Surrattsville HS	FY/15	State & County Funded	\$2,777,000	Career Academy Renovations	Secondary School Reform Renovations for the academic academies of Law Education & Public Services and Graphic Arts, Media & Communication	Substantially Complete	henry2.lewis@pgcps.org	08/08/17	08/30/18	99%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Tall Oaks HS	FY/14	State & County Funded	\$1,000,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	Substantially Complete	kmuse@pgcps.org	06/22/18	10/31/19	98%
5	Tall Oaks HS	FY/16	State & County Funded	\$958,000	Systemic Upgrades	Univents Replacement - The scope of this project will be to replace 30 (heat only) univents, 14 fan coil units for A/C (ceiling mount), 1 new dual temp univent in teacher's; lounge, and 2 new dual temp univents with all related hot/chill water, etc.	Substantially Complete	kmuse@pgcps.org	06/22/18	10/31/19	90%
5	Tall Oaks HS	FY/16	State & County Funded	\$811,000	Systemic Upgrades	Piping Replacement - The scope of this project will be to replace all of the existing 4 pipe hydronic system at this facility. New hangers and new insulation will be included.	In Construction	kmuse@pgcps.org	06/22/18	10/31/19	98%
9	Tanglewood SC	FY/15	County Funded	\$100,000	Life-Safety System Upgrades	Code Corrections Fire Alarm Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Contractor Procurement	capital.programs@pgcps.org	06/30/19	08/31/19	0%
9	Tanglewood SC	FY/17	County Funded	\$153,000	Systemic Upgrades	Chiller Replacement	Substantially Complete	michael.kenney@pgcps.org	07/14/17	09/18/17	100%
9	Tanglewood SC	FY/20	County Funded	\$70,000	Parking Lots	Parking Lot Upgrades	Scope Development	pg_daniel.marks@pgcps.org	06/15/20	08/03/20	0%
8	Tayac ES	FY/18	State & County Funded	\$5,354,000	Systemic Upgrades	HVAC - Replace the steam fed heating and ventilating system, and window cooling units, in the 1955 - 1972 portions of the school with a four-pipe heating and cooling system including Replacement of two (2) hot water boilers, is not included in scope.	Contractor Procurement	joseph.howell@pgcps.org	06/20/20	08/01/20	0%
8	Tayac ES	FY/16	State & County Funded	\$1,233,000	Systemic Upgrades	Exterior Doors and Windows Replacement - This project includes the replacement of 603 windows and 18 doors.	Substantially Complete	joseph.howell@pgcps.org	06/19/16	09/21/17	99%
8	Tayac ES	FY/20			Security Upgrades	Provide and install the following: 1. (48) Forty-eight IP Network Cameras (24- Outside, 24- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	06/01/20	12/31/20	0%
4	Templeton ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	07/06/16	08/12/16	99%
4	Templeton ES	FY/19	County Funded	\$500,000	Systemic Upgrades	Demo & remove exhaust hood, ceiling, lighting, all cooking equipment, milk coolers (to be held by PGCPS), reach-in refrigeration), remove 2 comp and 3 comp sinks, remove flooring in dry storage, remove tray line, remove all lighting, etc.	Planning	elizabeth.chaisson@pgcps.org	04/17/20	08/21/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Templeton ES	FY/18	County Funded	\$320,000	Systemic Upgrades	Elevator System Modernization (PG2696) Manufacturer: Motion Control Engineer, Inc. Details: 3000lbs, G - 1 - 2 (3 stops), 1 Door, Programmable Hydraulic Controller, Passenger, Installed 1998	Scope Development	pg_daniel.marks@pgcps.org	06/22/20	12/21/20	0%
6	Thomas Claggett ES	FY/19	County Funded	\$90,000	Systemic Upgrades	Lift System Replacement (PG2695 / PG2679) Manufacturer: Beams SPE 1560 Details: 350lbs, Stairway by Media Center, Motor Drive, Passenger, Installed 1999	Contractor Procurement	pg_daniel.marks@pgcps.org	08/05/19	11/04/19	0%
4	Thomas Johnson MS	FY/16	State & County Funded	\$6,208,000	Systemic Upgrades	Univents Replacement - This project will replace 30 classroom unit ventilators; 3 air handling units and 10 large capacity unit ventilators. It will include unit piping connections to a distance of 10 feet. Equipment will be digitally controlled.	In Construction	kmuse@pgcps.org	06/22/18	08/31/20	92%
4	Thomas Johnson MS	FY/18	County Funded	\$400,000	Kitchen & Food Services	Remove existing combination walk-in refrigerator/freezer. Supply and install walk-in refrigerator. Install concrete pad outside to support 10' x 10'; walk-in freezer and create opening through the exterior wall into kitchen. Replace kitchen exhaust system.	Substantially Complete	sunday.owolabi@pgcps.org	06/30/19	08/29/19	95%
4	Thomas Johnson MS	FY/18	County Funded	\$120,000	Systemic Upgrades	Lift System Replacement (PG3649)	Contractor Procurement	pg_daniel.marks@pgcps.org	06/22/20	12/21/20	0%
4	Thomas Johnson MS	FY/19	County Funded	\$22,224.75	Emergency / Major Repair	Emergency Parking Lot Resurfacing	Substantially Complete	pg_daniel.marks@pgcps.org			
6	Thomas Pullen Academy	FY/16	State & County Funded	\$3,197,689	Systemic Upgrades	Major Repair - Tech Panel Fabrication	In Construction	joseph.howell@pgcps.org	06/25/18	08/23/19	95%
6	Thomas Pullen Academy	FY/16	State & County Funded	\$2,044,000	Systemic Upgrades	Windows Replacement - The scope of this project will be to remove and replace 600 existing windows throughout the entire 1967 building.	In Construction	joseph.howell@pgcps.org	06/25/18	08/23/19	95%
3	Thomas S. Stone ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	07/14/16	07/28/16	98%
3	Thomas S. Stone ES	FY/16	State & County Funded	\$2,593,000	Systemic Upgrades	Open Space Pod Conversion Renovations (2 PODS)	Substantially Complete	louis.mcgowan@pgcps.org	06/25/18	08/23/19	100%
8	Thurgood G. Marshall MS	FY/16	State & County Funded	\$1,011,000	Systemic Upgrades	Windows Replacement - The scope of this project will include the removal and replacement of 745 existing windows throughout the entire 1962 building.	Substantially Complete	joseph.howell@pgcps.org	06/19/18	12/15/18	95%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Thurgood G. Marshall MS	FY/19	County Funded	\$500,000	Kitchen & Food Services	Remove & discard serving lines, back counters, close pass-thru entry in wall, remove all floor curbs, remove and relocate 2 compartment and 3 compartment sinks, remove and discard exhaust hood, ovens, kettles, floor standing mixers, etc.	Planning	elizabeth.chaisson@pgcps.org	04/17/20	08/21/20	0%
8	Thurgood G. Marshall MS	FY/15	County Funded	\$168,488.70	Parking Lots	Refurbishment of 70,200SF parking lot, one (1) 1,890SF concrete dumpster pad, and two (2) concrete ADA ramps.	In Construction	pg_daniel.marks@pgcps.org	10/14/19	11/25/19	0%
5	Tulip Grove ES	FY/15	State & County Funded	\$22,902,000	New Schools & Modernizations	Renovation / Addition	Substantially Complete	william5.smith@pgcps.org	03/23/17	08/17/18	98%
5	Tulip Grove ES	FY/16	State & County Funded	\$10,582,000	New Schools & Modernizations	Major Renovation and Addition - Major renovation of the existing 23,350 SF with an addition of 41,480 SF to meet modern educational requirements. The facility will be designed with new state-of-the-art, green school features.	Substantially Complete	william5.smith@pgcps.org	06/20/16	12/22/17	98%
8	Valley View ES	FY/15	County Funded	\$45,000	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	sunday.owolabi@pgcps.org	06/23/15	08/19/15	99%
8	Valley View ES	FY/20	County Funded	\$100,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
9	Waldon Woods ES	FY/19	County Funded	\$250,000	Systemic Upgrades	Replace switchgear	Contractor Procurement	pg_daniel.marks@pgcps.org	09/23/19	01/06/20	0%
6	Walker Mill MS	FY/16	State & County Funded	\$661,000	Systemic Upgrades	Pneumatic Controls Replacement - Replace existing pneumatic controls on 3 penthouse Air Handling Units above the boiler room. New equipment to tie-in to EMS.	Substantially Complete	kmuse@pgcps.org	06/30/17	08/30/19	98%
6	Walker Mill MS	FY/16	State & County Funded	\$295,000	Kitchen & Food Services	Aging School Program (ASP) - Kitchen renovations - Disconnect, remove, and dispose of the following equipment: one walk-in refrigerator, and two electric ranges. One 11'10" x 7'8" x 8'6" walk-in refrigerator and one 12' x 12' x 8'6" walk-in freezer.	In Construction	sunday.owolabi@pgcps.org	08/07/17	09/02/17	90%
6	Walker Mill MS	FY/19	State & County Funded	\$12,777,600	Systemic Upgrades	HVAC - Replace the 1970 central controls system, HVAC piping, four (4) AHUs, 35 finned tube radiators, 96 mixing boxes, 15 convectors, the double duct AHU, gym AHU and seven (7) storefront window systems, 138 windows and 24 exterior doors.	Scope Development	kmuse@pgcps.org			0%
6	Walker Mill MS	FY/19	County Funded	\$322,000	Systemic Upgrades	Elevator System Modernization (PG1286) Manufacturer: Doolan Elevator Company Details: 2000lbs, Hydraulic, Passenger, Installed 1969	Contractor Procurement	pg_daniel.marks@pgcps.org	06/03/22	06/03/22	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Whitehall ES	FY/20			Security Upgrades	Provide and install the following: 1. (59) Fifty-nine IP Network Cameras (27- Outside, 32- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Contractor Procurement	scott.bond@pgcps.org	09/01/20	03/31/21	0%
6	William Hall Academy	FY/20	County Funded	\$300,000	Systemic Upgrades	Upgrade Controls	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
6	William Paca ES	FY/15	County Funded	\$30,000	Playgrounds	Playground Equipment - Procure and Install Pre-K Playground Set. This project provides funding to replace or provide new playground equipment	Substantially Complete	louis.underwood@pgcps.org	04/01/15	08/03/15	100%
6	William Paca ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	07/29/16	09/21/16	98%
6	William Paca ES	FY/19	County Funded	\$90,000	Systemic Upgrades	Lift System Replacement (PG2543) Manufacturer: Access Industrial Inc. Details: 450lbs, Self-Contained, Rack and Pinion, Wheelchair Lift, Installed 1995	Contractor Procurement	pg_daniel.marks@pgcps.org	08/05/19	11/04/19	0%
9	William Schmidt Center	FY/14	State & County Funded	\$600,000	Systemic Upgrades	Condensate Piping Infrastructure Replacement	Substantially Complete	kmuse@pgcps.org	06/14/17	09/28/18	99%
9	William Schmidt Center	FY/14	State & County Funded	\$552,250	Systemic Upgrades	Air Conditioning Initiative (ACI) - The request is to install a central air conditioning in the entire 1956/1959 main school building by installing variable refrigerant air flow conditioning in the rooms, roof mounted energy recovery units, etc.	Substantially Complete	kmuse@pgcps.org	06/14/17	10/30/17	99%
9	William Schmidt Center	FY/18	State & County Funded	\$27,002,000	New Schools & Modernizations	Replacing 44,300 s.f. and renovation of 22,433 s.f., as well as demolition of 12,445 s.f. / Major Renovation and Modernization - Project will meet or exceed LEED standards; increase student capacity; and accommodate special needs students.	Design	cfoeck@pgcps.org			0%
2	William Wirt MS	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	11/14/16	02/13/17	98%
2	William Wirt MS	FY/16	County Funded		New Schools & Modernizations	Demolition and Replacement Project - The facility will be replaced to improve the existing building conditions and increase capacity to a maximum of 1200 students.	Design	henry2.lewis@pgcps.org			0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Woodmore ES	FY/20	County Funded	\$120,000	Compliance Mandates	Asbestos Flooring	Scope Development	pg_michael.jones@pgcps.org	06/01/20	08/31/20	0%
4	Woodridge ES	FY/16	County Funded	\$36,735	Compliance Mandates	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	sunday.owolabi@pgcps.org	07/11/16	07/22/16	98%
4	Woodridge ES	FY/17	State & County Funded	\$255,000	Systemic Upgrades	Systemic - Elevator Conveyance System Replacement: includes total modernization of one passenger elevator.	In Construction	ricardo.garcia@pgcps.org	09/08/19	09/27/19	90%
4	Woodridge ES	FY/18	State-ASP Funded	\$83,583.65	Life-Safety System Upgrades	Generators	Substantially Complete	david.ballinger@pgcps.org	06/14/18	12/21/18	100%
4	Woodridge ES	FY/19	State & County Funded	\$2,161,000	Systemic Upgrades	HVAC / Replace 1954 -1994 HVAC equipment, including all convectors, cabinet unit heaters in the kitchen, multi-purpose room AHU and RTUs 2, 3, and 4, modify RTU 6 and RTU 7 for fresh air input, and install a new controls system.	Design Procurement	ricardo.garcia@pgcps.org	06/22/20	08/24/20	90%
5	Yorktown ES	FY/16	County Funded	\$79,592	Compliance Mandates	ADA Upgrades Handicap Stage Lift	In Construction	don.howerton@pgcps.org	10/10/18	01/31/19	20%
5	Yorktown ES	FY/15	County Funded	\$85,000	Compliance Mandates	Asbestos Ceiling Tile Replacement / This project provides funding for the abatement and replacement of 12,000 sq. ft. of asbestos ceiling tiles.	Substantially Complete	alex.baylor@pgcps.org	04/01/15	08/20/15	100%
5	Yorktown ES	FY/17	State & County Funded	\$639,000	Systemic Upgrades	Systemic - Exterior Storefront System, Exterior Doors Replacement: total of 17 single and 5 double doors to be replaced. Also includes demolishing the existing storefront system, removing all related debris and installing new aluminum storefront system.	Substantially Complete	louis.mcgowan@pgcps.org	08/13/18	02/22/19	98%
5	Yorktown ES	FY/19	County Funded	\$175,000	Life-Safety System Upgrades	Fire Alarm System for entire 47,855 building	Contractor Procurement	pg_daniel.marks@pgcps.org	12/02/19	04/06/20	0%



Prince George's County Public Schools
STATUS OF CURRENT CAPITAL PROJECTS
 January 2, 2020

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete

PROJECT PHASES

- Planning** - Project plans are documented, the project deliverables and requirements are defined with stakeholders and reviewing agencies, and the project schedule is created.
- Scope Development** - A comprehensive scope suitable for design or design-build procurement is being developed for the approved project.
- Design Procurement** - Services are being solicited for architectural/engineering services to complete design documents.
- Design** - Project is being designed by the Architect/Engineer and going through the necessary review & approval processes.
- Contractor Procurement** - Construction services are being solicited.
- In Construction** - The construction work is awarded to a Contractor and preconstruction (e.g., material ordering) and/or active construction is underway.
- Substantial Completion** - Construction work is sufficiently completed with all requisite inspections & approvals obtained for use and/or occupancy.
- Final Completion (Closeout Approval Requested)** - Project is 100% complete with all punchlist items corrected and final closeout documents in hand; approval for financial closeout is awaiting final Board notification and/or Fiscal Analyst approval.
- Financially Closed Out** - Project is 100% complete and closeout approval is confirmed by the Fiscal Analyst.
- Pending PM Assignment** - Project is awaiting completion of the formal PM assignment process.
- Cancelled** - Projects in this category have been officially cancelled with requisite governing bodies/approving agencies.
- On Hold** - Projects in this category are On Hold until a resolution to budget or scope constraints is identified and supplemental funding or formal cancellation is fully approved.

Additional questions? Email us at: capital.programs@pgcps.org.
